



CONSTRUCTION UPDATE

WIS 83: Golf Road to Vettelson Road

Waukesha County



Sent: April 2025

The Wisconsin Department of Transportation (WisDOT) is continuing work along WIS 83, between Golf and Vettelson Road, in Waukesha County. The following work will be completed as part of that project.

Three Week Look Ahead

The construction team thanks you for your patience during our construction project. Here is what the operations will look like over the next few weeks.

Week 1: 4/21 – 4/27

Pavement Removal/Grading – Cardinal Lane to Wee Know School

- The contractor will continue to pavement removal and grading operations, continuing south from Cardinal Lane. This process involves removing the existing asphalt pavement and underlying subgrade materials.
- Once 2.5 feet have been excavated, the contractor will lay geogrid, place 16 inches of granular sub-base, and 6-inches of aggregate base course (recycled pavement) to support eventual construction of new 8.5 inches of asphalt pavement.

Traffic Signal Removal – Cardinal Lane and Oakwood Road Intersections

- The contractor has removed the traffic signals at Cardinal Lane and Oakwood Road.
- New traffic signals will be installed at both intersections later in the project.
- **Both intersections will remain a 4-way stop until contract completion in mid-fall.**

Week 2: 4/28 – 5/4

Continue Pavement Removal/Grading – Cardinal Lane to Oakwood Road

Guardrail Removal – Vettelson Road Bridge and Bark River Bridge

- The contractor will remove guardrail at both the bridge approaches for the Bark River and Vettelson Road. New guardrail will be installed later in the project.
- Pipe Culvert Replacement – Various Locations – Cardinal Lane to Nagawika Road
- The contractor will be replacing various pipe culvert crossing at select driveways and location across WIS 83.
 - **The roadway may be reduced to one lane at times and require flagging, expect delays.**
 - **Contractor to provide 48 hours advance notice for impacts to driveway access.**

Week 3: 5/5 – 5/11

Continue Pavement Removal/Grading – Cardinal Lane to Oakwood Road

Pipe Culvert Replacement – Various Location – Cardinal Lane to Nagawicka Road



Granular sub-base being spread



Existing asphalt being removed

Sign up for project updates!

Be added to the project's distribution list by visiting the project webpage and clicking on the "Project Updates" tab.



Find this project, and others at projects.511wi.gov/83waukesha/

All work is weather dependent. The project team thanks you for your patience and cooperation throughout this project!

Project Contacts

Kurt Flierl, P.E.
Project Manager
(414) 750-3085
Kurt.Flierl@dot.wi.gov

Matthew Matus
Construction Leader
(414) 750-2596
Matthew.Matus@dot.wi.gov



Find WisDOT's 'In This Together' guide for tips, tools, and resources to help businesses plan for highway construction at wisconsindot.gov/together