



# CONSTRUCTION UPDATE

## WIS 83: Golf Road to Vettelson Road

Waukesha County



Sent: July 2025

The Wisconsin Department of Transportation (WisDOT) is continuing work along WIS 83, between Golf and Vettelson Road, in Waukesha County. The following work will be completed as part of that project.

### Three Week Look Ahead

The construction team thanks you for your patience during our construction project. Here is what the operations will look like over the next few weeks.

Week 1: 6/30-7/6

#### Roadway Excavation and Grading – Oakwood Road to Nagawicka Road

- The contractor will continue to roadway excavation and grading operations, continuing south from Oakwood Road. This process involves removing the existing asphalt pavement and underlying subgrade materials.
- Once 2.5 feet have been excavated, the contractor will lay geogrid, place 16 inches of granular sub-base, and 6-inches of aggregate base course (recycled pavement) to support eventual construction of new 8.5 inches of asphalt pavement.
- The intersection at Nagawicka Road will be included in this process. A bypass lane will also be constructed for the northbound lane at Nagawicka Road.

#### Pipe Culvert Replacement – Various Locations – Cardinal Lane to Nagawicka Road

- The contractor will be replacing various pipe culvert crossing at select driveways and across Oakwood Road.
- **The roadway may be reduced to one lane at times and require flagging, expect delays.**
- **Contractor to provide 48 hours advance notice for impacts to driveway access.**



Aggregate base course (recycled pavement) being offloaded



Excavation of existing subgrade materials

Week 2: 7/7-7/13

#### Roadway Excavation and Grading – Oakwood Road to Nagawicka Road

#### Pipe Culvert Replacement – Various Locations – Cardinal Lane to Nagawicka Road

#### Traffic Signal Construction – Oakwood Road

- The contractor will be installing pull boxes and conduit as part of the new traffic signal installation at Oakwood Road

Week 3: 7/14-7/20

#### Pipe Culvert Replacement – Various Location – Cardinal Lane to Nagawicka Road

#### Traffic Signal Construction – Oakwood Road

#### Concrete Curb and Gutter – Various Locations – Cardinal Lane to Nagawicka Road

- The contractor will be installing new curb and gutter at various driveways and intersections between Cardinal Lane and Nagawicka Road
- **Contractor to provide 48 hours advance notice for impacts to driveway access.**

### Sign up for project updates!

Be added to the project's distribution list by visiting the project webpage and clicking on the "Project Updates" tab.



Find this project, and others at [projects.511wi.gov/83waukesha/](https://projects.511wi.gov/83waukesha/)

*All work is weather dependent. The project team thanks you for your patience and cooperation throughout this project!*

## Project Contacts

Kurt Flierl, P.E.  
Project Manager  
(414) 750-3085  
[Kurt.Flierl@dot.wi.gov](mailto:Kurt.Flierl@dot.wi.gov)

Matthew Matus  
Construction Leader  
(414) 750-2596  
[Matthew.Matus@dot.wi.gov](mailto:Matthew.Matus@dot.wi.gov)



Find WisDOT's 'In This Together' guide for tips, tools, and resources to help businesses plan for highway construction at [wisconsinindot.gov/together](https://wisconsinindot.gov/together)